

Date of Issuance: March 7, 2025	Effective Date: March 7, 2025
Owner: Oneida County (Oneida County Sewer District)	Owner's Contract No.: 2109
Contractor: C.O. Falter Construction Corp.	Contractor's Project No.: C-8A-113
Engineer: O'Brien & Gere / Ramboll (OBG)	Engineer's Project No.: 1940100870
CM: O'Brien & Gere / Ramboll (OBG)	
Project: WPCP Secondary Treatment Upgrades	Contract Name: C-8A General Construction


The Contract is modified as follows upon execution of this Change Order:

- 1. Additional Funding of Bid Item A-5 (General Contingency)** This change order provides an increase of \$289,555.59 to the Contingency Allowance (Payment Item A-5) for Contract No. C-8A: General Construction – Secondary Treatment Upgrades. This will provide supplemental funds necessary to close out the construction contract and to pay additional costs related to material cost escalations that were incurred over the course of the project due to delays and restrictions related to the Covid-19 pandemic. Actual amount to be paid will be based on authorized Work Change Directives as allowed by the construction contract.
- 2. Time Extension:** This change order also changes the Substantial Completion and Final Completion dates to April 25, 2025 and May 23, 2025 respectively.

Change Order #2 Total: \$289,555.59

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES [note changes in Milestones if applicable]
Original Contract Price:  \$42,262,101.00	Original Contract Times: Dates Substantial Completion: <u>March 4, 2023 (660 days)</u> Ready for Final Payment: <u>June 2, 2023 (750 days)</u>
Increase from previously approved Change Orders No. <u>1</u> to No. <u>1</u> :  \$0.00	Increase from previously approved Change Orders No. <u>1</u> to No. <u>1</u> : Substantial Completion: <u>(0 days)</u> Ready for Final Payment: <u>(0 days)</u>
Contract Price prior to this Change Order:  \$42,262,101.00	Contract Times prior to this Change Order: Substantial Completion: <u>March 4, 2023 (660 days)</u> Ready for Final Payment: <u>June 2, 2023 (750 days)</u>
Increase of this Change Order:  \$289,555.59	Increase of this Change Order: Substantial Completion: <u>see below</u> Ready for Final Payment: <u>see below</u>
Contract Price incorporating this Change Order:  \$ 42,551,656.59	Contract Times with all approved Change Orders: Substantial Completion: <u>April 25, 2025</u> Ready for Final Payment: <u>May 23, 2025</u>

RECOMMENDED: **Ramboll (OBG)**

By:   
Engineer (Authorized Signature)


Date: 3/11/2025

ACCEPTED: **Oneida County**

By: \_\_\_\_\_  
Owner (Authorized Signature)

Date: \_\_\_\_\_

ACCEPTED: **C.O. Falter Construction**

By:   
Contractor (Authorized Signature)

Date: 3/11/25

RECOMMENDED: **Ramboll (OBG)**

By:   
Construction Manager (Authorized Signature)

Date: 3/11/2025

Project: WPCP Secondary Treatment Upgrades  
Contract: C-8A General Construction  
Change Order: 2